Attachment E - Industry consultation initiatives and four year capacity plan initiatives

Table E1: Industry Consultation 2004: Physical and Commercial Initiatives

Physical Initiatives	•	Project Enhance 120 modelling and analysis has shown that a throughput capacity of 100+Mtpa can be achieved through a combination of process improvement and Capex by 2008.
	•	Due to the concentrated efforts over last 18 months (ie IDT, Improvement Teams, HVCCLT etc) the scope for process improvement capacity gains is diminishing.
	•	Most of the capacity improvement initiatives now are capital based.
	•	Lifting load point capability is the most critical issue over next 18 months, key areas to be addressed include;
		 Increasing train/day peaking capacity to match cargo build times of all load points.
		- Reducing load rate variability.
i 		- Planning around random vessel arrival patterns.
Commercial	•	Formalisation of HVCCLT
Initiatives	•	Creation of System Rules
	•	Introduction of Long-Term Take or Pay

Source: PWCS

Table E2: Four Year Capacity Plan - Key Initiative Summary

Throughput Threshold	Key Initiative	Est. Completion By (Based on 2003 Forecast)
To Achieve 85Mtpa	Maintain train fleet re-powering (UPTWO) configuration plus:	
	New capacity/stockpile planning (4 queues)	Q3 2004
	Kooragang Coal Terminal process improvement (belt deviations and chutes)	Q4 2004
	Key load point upgrades - quick wins (HV and MTO/WW)	Q1 2005
	Carrington Coal Terminal Stacker 2 and Reclaimer 1 recommissioned	Q1 2005
	• 2 additional PN consists	Q2 2005
	Integrated Planning System	Q3 2005
To Achieve 90-95 Mtpa	All of 85 Mtpa plus:	
	Jerry's Plains Coal Terminal	Q1 2006
	• Ulan CTC	Q1 2006
	Whittingham Branch line duplication	Q1 2006
	Hanbury Grade Separation	Q1 2006
	Muswellbrook Yard Extension	Q2 2006
	Kooragang Coal Terminal Pad C extension	Q2 2006
	Drayton Branch extension	Q2 2006

Throughput Threshold	Key Initiative	Est. Completion By (Based on 2003 Forecast)
To Achieve 95-105 Mtpa	All of 90-95 Mtpa plus:	
	Half Pad D and Stacker at Kooragang Coal Terminal (Approved within Kooragang Coal Terminal Stage 3 DA)	Q1 2007
	Minimbah and Nundah Bank grade reduction	Q1 2007
	Key load point upgrades (HV, Ulan, Liddell)	Q1 2007
	Eliminate refuelling constraints Kooragang Coal Terminal	Q1 2007
	Carrington Coal Terminal belt upgrade to 3000tph	Q1 2007
	• PN back to BIG train fleet configuration (ie 80 and 60 wagon consists)	Q1 2007
	Mainline Bi Di signalling	Q4 2007
To Achieve 95-105 Mtpa	All of 95 to 105 Mtpa plus:	
	Musswellbrook-Antiene duplication	Q4 2007
	• 1 additional train (60 wagon consist)	Q4 2007
	Upgrade secondary load points to Benchmark levels	Q4 2007
	• Complete remaining Kooragang Coal Terminal Stage 3	Q1 2008

Source: PWCS

Table E3: Four Year Capacity Plan - Estimated Capital Required

Estimated Capital Required to Achieve Around 95 Mtpa Throughput				
PWCS	\$12.5m (\$9m approved)			
RIC/ARTC	\$53.5m (\$25m approved)			
Pacific National	\$56.5m (\$55m approved)			
Producers (local points)	\$48m (\$45m approved)			
Total capital	\$170m (\$134m approved)			
Estimated Capital Required to Ac	hieve Around 105 Mtpa Throughput			
PWCS	\$50m (estimate)			
RIC/ARTC	\$70m			
Pacific National	\$5m			
Producers (local points)	\$30m (estimate)			
Total capital	\$155m			
Estimated Capital Required to Achieve Around 120 Mtpa Throughput				
PWCS	\$135m			
RIC/ARTC	\$35m			
Pacific National	\$27m			
Producers (load points)	\$30m (estimate)			
Total capital	\$227m			
	C DWCC			

Source: PWCS